

Table C-10 Component Closing Installation Summary Status as of September 30, 2001

		Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
		Sites (Actions)										
ARMY												
Sites with Response Complete		28	Investigation	37	21	0	\$3,903	\$3,590	\$6,741	\$1,732	FY04	\$7,691
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	6(7)	2(2)		\$53	\$53	\$0	\$0	FY05	\$11,089
	RAC-2	0	Design	3	2	7	\$6,885	\$3,892	\$210	\$0	FY06	\$11,419
	RAC-3	0	RA-C	3	10	17	\$76,350	\$29,333	\$13,202	\$11,570	FY07	\$10,103
	RAC-4	0	RA-O (LTO)	1	0	1	\$503	\$3	\$0	\$0	MMRP FY02-Comp.	\$398,557
	Not Evaluated	30	LTM	1	1	15	\$1,478	\$1,478	\$68	\$120	IRP FY02-Comp.	\$542,089
Total Number of Sites		58	Total				\$89,172	\$38,349	\$20,221	\$13,422	FY02-Complete	\$940,646
Total Number of Installations with Sites		23										
NAVY												
Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp.	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$923,974
Total Number of Sites		0	Total				\$0	\$0	\$0	\$0	FY02-Complete	\$923,974
Total Number of Installations with Sites		0										
AIR FORCE												
Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp.	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$1,793,531
Total Number of Sites		0	Total				\$0	\$0	\$0	\$0	FY02-Complete	\$1,793,531
Total Number of Installations with Sites		0										
DEFENSE LOGISTICS AGENCY												
Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp.	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$28,645
Total Number of Sites		0	Total				\$0	\$0	\$0	\$0	FY02-Complete	\$28,645
Total Number of Installations with Sites		0										

Note: Total BRAC environmental funding includes compliance, planning, program management, and restoration. This table only displays site level BRAC environmental restoration funding.